

Cluster-wise Completed No Of Works for State 'ODISHA' as on (22-11-2024)

Sl. No.	State Name	District Name	Cluster Name	Total No of Works	Total No of Approved Works	Total No of Completed Works
1	ODISHA	BARGARH	DAHITA	338	228	210
2	ODISHA	BALESHWAR	RAIBANIA	388	231	209
3	ODISHA	JHARSUGUDA	SAMASINGHA	262	137	120
4	ODISHA	SUNDARGARH	KUARMUNDA	268	175	152
5	ODISHA	CUTTACK	TALABASTA	380	261	226
6	ODISHA	KALAHANDI	UTKELA	72	40	33
7	ODISHA	KHORDHA	RANIPADA	252	211	170
8	ODISHA	NABARANGPUR	MURTUMA	181	102	81
9	ODISHA	KANDHAMAL	KOTAGARH	208	119	94
10	ODISHA	MAYURBHANJ	THAKURMUNDA	146	114	87
11	ODISHA	RAYAGADA	PUTTASING	205	117	88
12	ODISHA	KORAPUT	MARICHMAL	171	56	35
13	ODISHA	GANJAM	KESHPUR	115	73	43
14	ODISHA	BALANGIR	SIBTALA	310	79	38
	Total			3296	1943	1586
	Total			3296	1943	1586